

MARCH 4, 2021

Calvin Seminary Logistics Plan

- Phase 1A
- Alternate #1

May - July 2021

- Phase 1B

May - September 2021




MARCH 4, 2021

Calvin Seminary Logistics Plan

• Alternate #1

May - July 2021




MARCH 4, 2021

Calvin Seminary Logistics Plan

• Phase 2

September - December 2021





Calvin Theological Seminary Renovation
Milestone Schedule



Activity ID	Activity Name	CO	Start	Finish	EF	2021												2022		
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
Calvin Theological Seminary Renovation																				
Milestones																				
RC1000	Award Contract / Contract Execution	0	15-Mar-21*		0	•														
RC1001	Preconstruction Meeting	0	16-Mar-21		0	•														
RC1104	Issue Letters of Intent	0		17-Mar-21	42	•														
RC1105	Issue / Execute Trade Contracts	0		26-Mar-21	35	•														
RC1003	Permitting Complete	0		12-Apr-21	24		•													
RC1002	CP Construction Schedule Submitted	0		12-Apr-21	24		•													
RC1004	Site Mobilization - Start	0	17-May-21		0			•												
RC1005	Substantial Completion / TCO - Phase 1A	0		30-Jul-21*	0					•										
RC1006	Final Completion - Phase 1A	0		30-Jul-21*	0					•										
RC1007	Substantial Completion / TCO - Phase 1B	0		30-Sep-21*	0						•									
RC1008	Final Completion - Phase 1B	0		30-Sep-21*	0						•									
RC1009	Substantial Completion / TCO - Phase 2	0		31-Dec-21*	0													•		
RC1010	Final Completion - Phase 2	0		31-Dec-21*	0													•		
RC1151	Certificate of Occupancy	0		31-Jan-22	9													•		
RC1150	Final Completion - Phase 3	0		31-Jan-22	9													•		
RC1011	Project Completion / Closeout	0		11-Feb-22	0													•		

Remaining Level of Effort
 Actual Work
 Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 • Milestone

